



DTT / MTT / MLK Expressway Extension Project
Exhibit B2 - Railroad Easement Baseline Schedule

Parcel	Owner	Relocation Required	OD	TF	Start	Finish	Successor	Successor Activity Description	Successor Activity Start
MLK Expressway Extension									
Phase 1									
006	N&P Belt Line	No	60	20	8/4/2012	10/2/2012	MLK.1-UTIL-11.E24	Relocate Electric & Power Poles (Sheet 11) - Dominion VA Power [E24-E36, PP#67-PP#74]	10/29/2012
							MLK.1-UTIL-11.W19	Relocate / Abandon 20" Water (Sheets 11, 13 & 14) - SKW [W19, W19B, W19C]	11/7/2012
							MILE-MLK-ES	MLK Early Start - DB Contractor Option	2/17/2013
							MILE-NTP-MLK	NTP - MLK Expressway Extension	1/18/2014
Phase 2									
012	CSX	Yes	60	188	10/8/2012	12/6/2012	ROW-MLK.2-015	Acquire ROW Parcel 015 - Tidewater Radio Show, Inc.	10/13/2012
							MLK.2-UTIL-16.E8	Protect Electric / Duct (Sheet 16) - SKW [E8]	12/7/2012
							MLK.2-UTIL-16.S8B	Install 8" - 10" San FM and Laterals (Sheets 16, 19, 20, 20C) - SKW [S8B]	1/10/2013
							MLK.2-UTIL-16.W25	Remove 24" Water (Sheet 16) - SKW [W25]	6/10/2013
							MLK.2-UTIL-16.G18	Relocate 3" Gas (Sheet 16) - Columbia Gas [G18]	6/28/2013
New Midtown Tunnel									
Norfolk Approach									
006	Norfolk Southern Railway	No	60	62	9/22/2012	11/20/2012	MILE-NTP-MTT2	NTP - New Midtown Tunnel	12/11/2012
							NFK-UTIL-12.S101	Install San FM from Exist Vent Bldg to Crash House (Sheets 12, 12D, 13, 13E) - SKW [S101]	12/11/2012
							MILE-NTP-MTT2	NTP - New Midtown Tunnel	12/11/2012
							NFK-UTIL-12.PP1	Relocate Power Poles (Sheet 12) - Dominion VA Power [PP#1, PP#6]	2/4/2013
							NFK-UTIL-13.W108B	Remove / Abandon 6" Water (Sheet 13) - SKW [W108B, W108C]	3/29/2013
							NFK-UTIL-13.W109	Remove Water (Sheet 13) - SKW [W109]	4/12/2013
							NFK-UTIL-12.S100	Remove Drain Field & Abandon San FM (Sheet 12) - SKW	4/19/2013
							NFK-UTIL-12.T24	Relocate Telephone (Sheet 12) - AT&T [T24]	4/20/2013
							NFK-UTIL-12.E26	Relocate DVP / VDOT Electric (Sheet 12) - SKW [E26, E27]	8/19/2013
							NFK-UTIL-12.PP2	Relocate VDOT Power Poles (Sheet 12) - SKW [PP#2, PP#3, PP#4, PP#5]	8/19/2013
							NFK-UTIL-12.W108	Abandon 6" Water (Sheet 12) - SKW [W108]	12/27/2013
							NFK-UTIL-12.W107	Provide Blind Flange for 6" Water (Sheet 12) - SKW [W107]	1/6/2014
							NFK-UTIL-12.W100	Install Water Service to Norfolk Tunnel Support Bldg (Sheets 12, 12D) - SKW [W100]	6/8/2015
							NFK-UTIL-12.W105	Abandon 6" Water (Sheet 12) - SKW [W105]	8/4/2015
* Cost to relocate Vulcan materials on CSXT's Property has not been included within this proposal. This cost is to be addressed in the RR Construction Agreement and CA.									